P.W.G. 17 NO:

AEE, YSTSD

1st and final Bill | Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

SBR No: 13/17-18

Reference paras 158 & 170

Date: 28-4-2017

Division: Yelahanka | Sub division: Yelahanka New Town

Bills received No | Date | Sub-divisional / Divisional | Cash book vr No | Date

YNK-DBR No. 19 Date 09.05.17

Sheduled Docket No

Head of account P-3089

Name of work(as per sanctioned estimate) :-

Work Code:004-17-000011

NAME OF WORK :Asphalting to roads and improvements to dains in A sector and Chikkabommasandra of ward no 04

Name of contractor and full address :-

Reference to agreement No :- 150

Technical Manager (west)

Estimated cost : 35.00 **Work order No :150 dt:31/03/17**

950. Certified that the measurments were taken by me on 28/04/17 and recorded on pages 21/5929 to of measurment book No 2160 and the work is satisfactorily executed by the contractor.

Signature of contractor

Asst. Engineer

Certified that the measurments were taken by me on 28/4/17 and recorded correct.The work is satisfactorily executed. Certified that the quantities of materials shown in column 3 of account II have been actualy brought to site of work and the contractor has not previously received any advance on this security. These materials are of any imperishable nature and are all required by the contractor for immediate use on the work in connection with items for which rates finished work have been agreed upon.A formal agreement signed and executed by the contractor is recorded in divisional office.

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Sub-divisional officer

II MEMORANDUM OF PAYMENT

1) Total value of work done or supplies as per A/c within		
2) Deduct amount to be held in reserve being-----percent Rs----------%		
3) Balance---	1st & Final	3384053:00
4) Deduct payments		
a) Amount of previous payment as in divisional/sub divisional cash book vr No----------dated----------S.D No----------Amount adjusted towards cash advance recovery of		
	FSD	169203:00
	IT	67682:00
	KST	135363:00
	LC	33840:00
	CBF	3385:00
	LR	54200:00
b) Cost of payments/stores or other materials supplied now made recovery of		
Amount paid on this bill by cheque/cash		
Total	T.D	464173:00
5). Balance being unpaid value of work done held in reserve		
6) Deduct cash of advance made on divisional/sub divisional cash book		
7) Net amount due to or from contractor.	Net	2919880:00
UN ADJUSTED ITEMS		
8) Advance to contractor for materials to site(as detailed within)		
9) Value of government materials supplied.		
TOTAL AMOUNT UN-ADJUSTED		

Contractor's signatures

Received Rs----------(in words)----------

For use in the Executive Engineer's office----------

of payment as per memorandum

(in final settlement of all demand)

Witness

1)

2)

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Dated signature of contractor

paid by me cheque No dated

Cash Rs.....

Date Initials of officer making payment

Reciept Stamp

Audited & Admitted for Rs. 3384053

2919880:00 by Cheque

and Rs. 464173:00 by adjustment

Date 9/5/17

Executive Engineer
Exe. Engineer
Yelahanka Division
BBMP

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
1	2	3	4	5	6	7	8	9	10
1	Removing & Refixing Stone Slabs of drains and Pointing in C.M(1:3).	sqm			~~857.13~~ 858.42	80.56	~~69154.32~~ 69050	~~858.42~~ 857.13	~~69154.32~~ 69050
2	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. MORTH / Chapter 3	cum			462.06	86.92	40162.26	462.06	40162.26
2	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregtes @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted,in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications.Specification No. KBS 4.1, 4.2	cum			16.83	5348.76	90019.63	16.83	90019.63

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
3	Providing and laying Plain /reinforced cement concrete for side drains wall and bottom thickness 15cm using M20 nominal mix concrete with OPC cement at 300kg with 20mm and down size granite metal coarse aggregate at 0.69 cum and fine aggregate at 0.43 cum machine mixed well compacted for walls at bottom including centring shuttering cost of materials HOM of machineries curing etc.completeexcluding cost of steel as per MORTH specification No.1500,1700,2200	cum			75.74	11032.48	835600.04	75.74	835600.04
3	KSRB 4.9.2 : Providing T .M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 for TMT Bars Fe500	tonne			4.92	59413.00	292311.96	4.92	292311.96

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
4	Providing precast slab of 100 mm thick including cost of all materials, labour, curing,transportation,loading ,unloading,etc.,complete as per the direction of engineer in charge-	sqm			115.95 117.90	1757.00	203724 ~~207150.30~~	115.95 ~~117.90~~	203724 ~~207150.30~~
4	KSRRB M300-14. Excavation for roadwork in all type of soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to the embankment location to a lead of 1.00 km and complete as per specifications. MORTH Specification No.301	cum			275 278.24	48.76	13413 ~~13566.98~~	275 ~~278.24~~	13413 ~~13566.98~~
5	KSRRB M400-6.1. Construction of granular sub-base by providing close graded material, crushed stone aggregates of granite/trap/basalt material, mixing in a mechaical mix plant at OMC, carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per specifications. A. Plant Mix Method.Close graded granular sub-base material as per 400-1 For Grading- II Material	cum			102.52 104.34	1665.26	170722 ~~173753.23~~	102.52 ~~104.34~~	170722 ~~173753.23~~

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
5	KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite/trap/basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406	cum			~~139.12~~ 130.05	1768.08	245975.29 229938	139.12	245975.29
6	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WBM,WMM ,including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per Specifications. MORTH Specification No. 502	sqm			~~6875~~ ~~695.60~~	27.56	~~18947~~ ~~19170.74~~	~~6875~~ ~~695.60~~	~~18947~~ ~~19170.74~~
6	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH / Chapter 5	sqm			~~1982.42~~ ~~1997.60~~	3.18	6304 ~~6352.37~~	~~1982.42~~ ~~1997.60~~	6304 ~~6352.37~~

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
7	KSRRB 500-7. Providing and applying tack coat using 80/100 grade Bitumen (VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm , heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH/Chapter 5	sqm			2538.8 ~~2693.20~~	11.66	30069 ~~31402.71~~	2538.8 ~~2693.20~~	30069 ~~31402.71~~
7	KSRRB M500- 17. Providing, laying dense graded bituminous macadam using 40/60 TPH capacity H.M.P with Mechanical paver Gr-II(50mm to 75mm), crushed aggregates of specified grading premixed with 4.5% VG 30 grade bituminous binder and filler, transporting the hot mix to work site , laying to the required grade,level and alignment, rolling with wheeled , vibratory and tandeem rollers to achieve the desired compaction as per MORTH Table-500-10 including all leads and lift cost of all materials, labour, HOM of machineries complete as per specifications MORTH Specification No.507	cum			42.28 ~~42.58~~	6435.26	272082 ~~274013.37~~	42.58	274013.37

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
8	KSRRB M500- 19. Providing, laying bituminousConcrete using 40/60 TPH capacity H.M.P with Mechanical paver Gr-II(30mm to 45mm), crushed aggregates of specified grading premixed with 5.4% VG 30 grade bituminous binder and filler , transporting the hot mix to work site , laying to the required grade,level and alignment, rolling with wheeled , vibratory and tandeem rollers to achieve the desired compaction as per MORTH Table-500.9 including all leads and lift cost of all materials, labour, HOM of machineries complete as per specifications MORTH Specification No.509	cum			80.80	7270.54	587459.63	80.80	587459.63
8	Lead for disposal of earth shall be payable at Carriage rates (Lead & Lift) by mechanical means including loading and unloading up to 4kms.	cum			462.06	80.80	37334.45	462.06	37334.45
9	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803	sqm			189.00	542.72	102574.08	189.00	102574.08

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
9	KSRRB M800-35. Supply and installtion of moulded Shank Raised Pavement Markers made of polycarbonate and ABS (Acrylonitrile Butadiene Styrene) moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light entering the lens face and shall support a load of 16000 kg tested in accordance to Specifications of Category A of MORTH Circular No RW/NH/33023/10-97 - DO III Dt 11.06.1997. The height, width and length shall not exceed 50 mm, 100 mm and 102 mm and with minimum reflective area of 13 sqcm on each side and the slope to the base shall be 35 degree. The srength of detachment of the integrated cylindrical shanks, (of diameter not less than 19mm and height not less than 30mm) from the body is to be a minimum value of 500	no			252.00 242	359.34	90553.68 86960	252.00 242	90553.68 86960
							3104636		3104636
			TOTAL				3116555.02		3116555.02
			KRIDL Charges 8%+ Laboue cess 1%				280489.95 279417		280489.95 279417
			Cost towrads preparation of DPR. PMC / QC @ 2%				62331.10		62331.10
			Cost of plastic 8% bitumen qty for BC				24607.00		24607.00
			GRAND TOTAL				3483983.08 3492,000 3384053		3483983.08 3492000 3384053

Ramaiyaveera L
Ward No 04

Assistant Excecutive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore-64